



Project Updates by:
Chris Dopkins, P.E. /
Project Manager
Office 815-636-9590
cdopkins@mcmgrp.net

WEEK 5
10/6/23

Project Update

Village of Machesney Park
IL 251 East Service Drive Improvements

Build Machesney. . . . Blueprint for the Future

Week of October 9th

- Crews will be on site to regrade the areas next to the pavement (mostly where the roadway was widened) and place new shoulder stone. Restoration crews will also be on site towards the end of the week to plant the new turf grasses.
- There are areas where we need to regrade the shoulders in order to drain the water off of the new pavement. The grading work will extend 4' +/- off the edge of the pavement in some places. If you have sprinkler heads next to the pavement please mark them with white flags or paint and we'll do our best to avoid hitting them.



Other Information:

- Barring unforeseen circumstances, the project will be complete at the end of the week. There may be a few punch list items that may be addressed the week of the 16th.
- This will be our last construction update. On behalf of the Village of Machesney Park, Rock Companies and ourselves, we want to **THANK YOU** for your patience over the past month and we hope you enjoy the improvements. It has been a pleasure working with you!