



Project Updates by:
Chris Dopkins, P.E. /
Project Manager
Office 815-636-9590
cdopkins@mcmgrp.net

WEEK 4
9/29/23

Project Update

Village of Machesney Park
IL 251 East Service Drive Improvements

Build Machesney. . . . Blueprint for the Future

Week of September 29th thru October 7th

- The Full Depth Reclamation has fully cured, and the concrete widening has cured to strength.
- The Contractor will replace manhole castings this week. Barricades will be placed around the new castings once they are replaced.
- Paving is scheduled to begin. There will be two "lifts" of pavement placed, and both are scheduled to be placed on Saturday September 30th. Flaggers will be present to direct traffic during paving operations, and there will be a short period of time (approximately 20 minutes) when driveways will be blocked by the paving machines.
- Once paving is complete, crews will be on site to regrade the areas next to the pavement (mostly where the roadway was widened) and place new shoulder stone.
- Crews will also be on site to place new pavement markings.



Schedule for Week of October 9th

- Restoration crews will be on site to plant turf grass.
- Any punch list items will be addressed.
- If all goes as planned, the project will be complete by October 13th.

Looking Ahead:

McMAHON ASSOCIATES, INC. | 1700 HUTCHINS ROAD MACHESNEY PARK, IL 61115
PH 815.636.9590 FAX 815.636.9591 MCMAHON@MCMGRP.NET WWW.MCMGRP.COM

McMAHON
ENGINEERS ARCHITECTS