



Project Updates by:  
Chris Dopkins, P.E. /  
Project Manager  
Office 815-636-9590  
[cdopkins@mcmgrp.net](mailto:cdopkins@mcmgrp.net)

WEEK 18  
11/3/23

# Project Update

## Village of Machesney Park Storm Sewer & Pond Improvements

*Build Machesney. . . . Blueprint for the Future*

### Week of November 6<sup>th</sup>

- Storm sewer construction will continue in the ponds north of Willow Creek Road. The storm sewer will cross a few sanitary sewer services and the contractor will coordinate with the affected businesses as needed. We expect the storm sewer construction to be complete by week's end.
- We had originally planned to pave Willow Creek Road, Burden Road, Steele Drive and the parking lot of the Ballard Buildings this week. Unfortunately, paving was pushed back due to weather conditions and is now scheduled for November 8<sup>th</sup>. The aggregate base will be shaped ahead of paving operations and there will be bumps to contend with where the new pavement meets existing. There will be short periods of time (approximately a half hour) where driveway access will be lost as the paving train works in front of the driveways.



### Looking Ahead: Schedule for Week of November 13<sup>th</sup>

- The detention pond between Forest Hills Road and Burden Road will be regraded, and crews will be on site to start regrading the pond. Regrading efforts will start at the south end (near Willow Creek Road) and slowly work their way north. If all goes as planned, restoration crews will be in towards the end of the week to plant the new grass in the pond.

### Other Information

- We are almost done, so hang in there!
- You have probably noticed that we have not graded for approximately 100' along the west side of Burden Road, and the reason for that is NICOR and AT&T have facilities that need to be lowered in that area. We are hopeful that crews from NICOR/AT&T will be on site over the next couple of weeks so that we can complete our work.