

Project Updates by:

Chris Dopkins, P.E. / Project Manager Office 815-636-9590 cdopkins@mcmgrp.net WEEK 19 11/10/23

Project Update

Village of Machesney Park Storm Sewer & Pond Improvements

Build Machesney.... Blueprint for the Future

November 10th

 After a few more weather related delays, we are finally paving Steele Drive, Willow Creek Road, Burden Road and the Parking Lot at the Ballard Buildings today.



 Storm sewer work has been suspended until November 13th due to wet conditions.

Looking Ahead: Schedule for Week of November 20th

Grading and restoration work in the ponds will continue.

Week of November 13th

- Storm sewer construction will continue in the ponds north of Willow Creek Road.
 We have approximately 700' left to go, and pipe work should be complete mid-week.
- Grading and restoration work will take place along Willow Creek and Burden Roads. We will grade and restore as much as possible along the west side of Burden Road.
- The detention pond between Forest Hills Road and Burden Road will be regraded, and crews will be on site to start re-grading the pond. Re-grading efforts will start at the south end (near Willow Creek Road) and slowly work their way north. If all goes as planned, restoration crews will be in towards the end of the week to plant the new grass in the pond.

Other Information

 You have probably noticed that we have not graded for approximately 100' along the west side of Burden Road, and the reason for that is NICOR and AT&T have facilities that need to be lowered in that area. We are hopeful that crews from NICOR/AT&T will be on site soon so we can complete our work.

