



Project Updates by:
Chris Dopkins, P.E. /
Project Manager
Office 815-636-9590
cdopkins@mcmgrp.net

WEEK 20
11/17/23

Project Update

Village of Machesney Park Storm Sewer & Pond Improvements

Build Machesney... Blueprint for the Future

November 17th

- Main line storm sewer was scheduled to be completed today. However, there is a ComEd pole that requires assistance from ComEd and when their crews arrived on site yesterday morning they did not have the proper groundwork completed in order to hold the pole. Mainline construction should resume on Monday assuming ComEd is able to properly prepare.
- There are a couple of small laterals in the pond that will be installed.
- The lateral into the Hennig Pond at the north end of the project will be constructed.



Looking Ahead: Schedule for Week of November 27th

- Grading and restoration work in the ponds will continue.

Other Information

- You have probably noticed that we have not graded for approximately 100' along the west side of Burden Road, and the reason for that is NICOR and AT&T have facilities that need to be lowered in that area. We are hopeful that crews from NICOR/AT&T will be on site soon so we can complete our work. If not, the work will be completed to the maximum extent practicable.
- We will not issue an update next week due to the Thanksgiving Holiday.
- Crews will be working Monday through Wednesday.
- If all goes as planned, we will issue the final update on December 1st.
- We hope you all have a safe, peaceful, and relaxing Thanksgiving holiday!

Week of November 20th & 27th

- Main line storm sewer construction should wrap up on Tuesday.
- Grading and restoration work will take place along Willow Creek and Burden Roads. We will grade and restore as much as possible along the west side of Burden Road. We are still waiting for NICOR and AT&T crews to get to the site which is causing delay.
- The detention pond between Forest Hills Road and Burden Road will be regraded, and crews will be on site to start re-grading the pond.