



Project Updates by:
Chris Dopkins, P.E. /
Project Manager
Office 815-636-9590
cdopkins@mcmgrp.net

WEEK 22
12/1/23

Project Update

Village of Machesney Park Storm Sewer & Pond Improvements

Build Machesney. . . . Blueprint for the Future

Week of December 4th and December 11th



- Storm sewer construction is complete.
- Most of the grading and restoration along Willow Creek and Burden Roads is complete. We still need to regrade along the west side of Burden Road in order for the water to drain as planned. NICOR is on site to adjust its mains, however, we are still awaiting AT&T to arrive to adjust its lines. Once the lines are adjusted we'll finish the regrading.
- Regrading of the detention pond between Forest Hills Road and Burden Road will continue as weather allows. We are hopeful to complete the regrading and restoration yet this year.

Other Information

- We will distribute one more update before the holidays.