



Project Updates by:  
Chris Dopkins, P.E. /  
Project Manager  
Office 815-636-9590  
[cdopkins@mcmgrp.net](mailto:cdopkins@mcmgrp.net)

WEEK 3  
9/22/23

# Project Update

Village of Machesney Park  
IL 251 East Service Drive Improvements

*Build Machesney. . . . Blueprint for the Future*

## Week of September 25<sup>th</sup>

- The Contractor has completed the Full Depth Reclamation (FDR) and has poured the concrete base course where the road will be widened.
- We must now allow the FDR and concrete to cure before we can begin paving operations. The concrete is curing nicely, but the rain that we have experienced over the past week is slowing the cure of the FDR.
- The FDR will be tested again early next week.
- Assuming good results, we are going to make a small change to the construction sequence in order to get the project done a little faster. Crews will be back mid to late week to replace the manhole castings, which should take about two days to complete. Barricades will be placed around the new castings once they are replaced.



## Looking Ahead:

### Schedule for Week of October 2<sup>nd</sup>

- Barring unforeseen circumstances, the FDR should be cured to the point where paving can occur.
- We will issue an update prior to paving operations.