



Project Updates by:
Chris Dopkins, P.E. /
Project Manager
Office 815-636-9590
cdopkins@mcmgrp.net

WEEK 14
10/6/23

Project Update

Village of Machesney Park Storm Sewer & Pond Improvements

Build Machesney... Blueprint for the Future

Week of October 9th

- The storm sewer crew is going to jump ahead and install storm sewer across the rear parking lot of 10104 Forest Hills Road (Ballard Buildings). We'll be in coordination with the affected businesses throughout construction.
- Crews are scheduled to be on site to continue final grading and shaping of the areas that were disturbed by construction between Steele Drive and Burden Road. Restoration crews should be on site to plant the new turf grasses, and replace a number of trees.



Looking Ahead:

Schedule for Week of October 16th

- The storm sewer crew will stay at the north end of the project early in the week. They'll resume work immediately north of Willow Creek Road thereafter.
- Restoration crews will be on site to finish the final topsoil, seeding and erosion control blanket between Steele Drive and Burden Road.

Other Information

- Thankfully, we are through the toughest parts of the project. While there is still quite a bit of pipe left to install, the pace of construction will be much faster as we don't have many obstacles in the way.
- We will be scheduling paving of Steele Drive, Burden Road, Willow Creek Road and parking lot of the Ballard Buildings for the 3rd or 4th week of October.