



Project Updates by:
Chris Dopkins, P.E. /
Project Manager
Office 815-636-9590
cdopkins@mcmgrp.net

WEEK 15
10/13/23

Project Update

Village of Machesney Park Storm Sewer & Pond Improvements

Build Machesney. . . . Blueprint for the Future

Week of October 16th

- Storm sewer construction will continue across the rear parking lot of the Ballard Buildings. We'll be in coordination with the affected businesses throughout construction.
- Crews are scheduled to be on site to finish final grading and shaping of the areas that were disturbed by construction between Steele Drive and Burden Road. Restoration crews will also be on site to plant the new turf grasses, and replace a number of trees.



Looking Ahead: Schedule for Week of October 23rd

- The storm sewer crew should wrap up work across the parking lots, and will move back south to continue storm sewer installation within the detention pond.
- The detention pond between Forest Hills Road and Burden Road will be regraded, and crews *may* be on site to start regrading the pond towards the end of the week. If regrading occurs, it will start at the south end (near Willow Creek Road) and slowly work its way north following the storm sewer installation.
- Restoration crews will be on site to finish the final topsoil, seeding and erosion control blanket between Steele Drive and Burden Road.

Other Information

- We will be scheduling paving of Steele Drive, Burden Road, Willow Creek Road and parking lot of the Ballard Buildings for late October.