



Project Updates by:  
Chris Dopkins, P.E. /  
Project Manager  
Office 815-636-9590  
[cdopkins@mcmgrp.net](mailto:cdopkins@mcmgrp.net)

WEEK 16  
10/20/23

# Project Update

## Village of Machesney Park Storm Sewer & Pond Improvements

*Build Machesney. . . . Blueprint for the Future*

### Week of October 23<sup>rd</sup>

- Storm sewer construction will continue across the rear parking lot of the Ballard Buildings. We'll be in coordination with the affected businesses throughout construction.
- Restoration crews will be on site to plant the new turf grasses, and replace a number of trees west of Burden Road.



### Looking Ahead:

### Schedule for Week of October 30<sup>th</sup>

- The storm sewer crew should wrap up work across the parking lots, and then will move back south to continue storm sewer installation within the detention pond.
- The detention pond between Forest Hills Road and Burden Road will be regraded, and crews *may* be on site to start regrading the pond towards the end of the week. If regrading occurs, it will start at the south end (near Willow Creek Road) and slowly work its way north following the storm sewer installation.
- We are tentatively scheduling paving of Steele Drive, Willow Creek Road, Burden Road, and the parking lot at the Ballard Buildings the week of the 30<sup>th</sup>.

### Other Information

- At the time of this update, we think that storm sewer will be finished in early to mid-November, and final grading and restoration will wrap up around Thanksgiving.